

CIP Project Updates - Facility Committee - 06/23/2026

Project #	Project Name	Project Update	Tenative Start Date	Projected Cost
41	Community Garden at Mocho Park	Approved plans were received from the City of Livermore on April 17, 2026. LARPD has two years to complete construction.	TBD	TBD
NA	Playground Replacement Program: Ralph T. Wattenburger Park	Staff is evaluating designs for Ralph Wattenburger Park. Project expected to begin this summer.	Summer 2026	TBD
29	Sycamore Grove Amphitheater	Met with consultants on July 1st, 2026. Evaluating design options per Alameda County requirements.	TBD	TBD

Project #	Conceptual Projects	Notes
NA	William "Bill" Payne Park Expansion Project	This project will evaluate potential improvements, including additional parking, conversion of the existing BMX pump track area to multi-use turf, and other site amenities. Future phases may also consider restroom facilities and additional park improvements to enhance functionality, capacity, and the overall visitor experience. COL to begin road improvements on Patterson Pass Road, including on-street parking, this summer.
730	Robertson Park Bathroom Expansion	The project remains in the conceptual phase. Staff is exploring options to expand restroom capacity and is also evaluating water capacity constraints.

Project #	Completed Projects	Completion Date	Status
37	Bruno Canziani Irrigation Project	December, 2025	Staff monitoring performance
42	Playground Replacement: Tex Spruiell	August, 2025	Complete
43	Playground Replacement: Mocho Park	July, 2025	Complete
451	Bike Pump Track	June 17th	Complete

THIS PAGE LEFT INTENTIONALLY BLANK