

CIP Project Updates - Facility Committee - 08/25/2026

Project #	Project Name	Project Update	Tenative Start Date	Projected Cost
41	Community Garden at Mocho Park	Approved plans were received from the City of Livermore on April 17, 2026. LARPD has two years to complete construction. Staff is preparing to assign plots for the new Springtown Community Garden, which is expected to open in October 2026.	TBD	TBD
NA	Playground Replacement Program: Ralph T. Wattenburger Park	Staff is coordinating with the City of Livermore to include the playground replacement project in the City's Capital Improvement Program budgeting process.	TBD	\$250,000
29	Sycamore Grove Amphitheater	Staff is reviewing updated consultant plans that incorporate Alameda County's comments.	TBD	TBD

Project #	Conceptual Projects	Notes
NA	William "Bill" Payne Park Expansion Project	This project will evaluate potential improvements, including additional parking, conversion of the existing BMX pump track area to multi-use turf, and other site amenities. Future phases may also consider restroom facilities and additional park improvements to enhance functionality, capacity, and the overall visitor experience. Staff is coordinating with the City of Livermore on additional on-street parking improvements and slurry seal work planned for this summer.
NA	Sunken Gardens Expansion	Evaluate opportunities for additional amenities within the 11-acre Sunken Gardens Skate Park parcel.
730	Robertson Park Bathroom Expansion	The project remains in the conceptual phase. Staff is exploring options to expand restroom capacity and evaluating water capacity constraints.

Project #	Completed Projects	Completion Date	Status
451	Bike Pump Track	June 2026	Complete. Ribbon-cutting ceremony held June 17, 2026.
37	Bruno Canziani Irrigation Project	December 2025	Staff monitoring performance
42	Playground Replacement: Tex Spruiell	August 2025	Complete

THIS PAGE LEFT INTENTIONALLY BLANK