

CIP Project Updates - Facility Committee - 05/19/2026

Project #	Project Name	Project Update	Tenatative Start Date	Projected Cost
41	Community Garden at Mocho Park	Approved plans were received from the City of Livermore on April 17, 2026. LARPD has two years to complete construction.	TBD	TBD
451	Bike Pump Track	Construction is nearing completion. A ribbon cutting ceremony is scheduled for June 17, 2026.	In Progress	\$ 1,974,943
NA	Playground Replacement Program: Ralph T. Wattenburger Park	Ralph T. Wattenburger Park is the next playground scheduled for replacement, based on available funding and staff's condition assessment.	Summer 2026	TBD
29	Sycamore Grove Amphitheater	A pre-planning meeting with Alameda County Planning is scheduled for late May 2026.	TBD	TBD

Project #	Conceptual Projects	Notes
730	Robertson Park Bathroom Expansion	The project remains in the conceptual phase. Staff is exploring options to expand restroom capacity and is also evaluating water capacity constraints.

Project #	Completed Projects	Completion Date	Status
37	Bruno Canziani Irrigation Project	Dec-25	Staff monitoring performance
42	Playground Replacement: Tex Spruiell	Aug-25	Complete
43	Playground Replacement: Mocho Park	Jul-25	Complete

THIS PAGE LEFT INTENTIONALLY BLANK