Trail Project Updates - Facilities Committee - 11/17/2026

Trail #	Project	Project Status	Project Update	Next Milestone
T1	Cayetano Creek Trail	**Planning & Assessment**	Staff met with the Aramis Solar & Storage project team to discuss a proposed public trail easement along Cayetano Creek. Staff is evaluating the easement's feasibility and potential to support future trail connectivity.	Conduct a site visit and coordinate with Alameda County regarding easement feasibility and requirements.
T6-E1/E2	Las Colinas Trail (Arroyo Las Positas Trail)	**Design Complete**	Design complete.	Construction anticipated April 2027.
T10-B	South Livermore Valley Trail	**Construction Starting**	Design complete. Construction of the CEMEX portion is scheduled to begin October 19, 2026.	Begin construction on the CEMEX portion October 19, 2026.
T11	Shadow Cliffs to Del Valle Trail	**Stakeholder Coordination**	Coordination underway with the City of Livermore, Zone 7, and adjacent property owners. Staff also met with Zone 7 to discuss early coordination related to its planned Conveyance System Project.	Continue coordination with project partners on trail alignment.
T13	Arroyo Road Trail	**Final Design**	Final design is approximately 95% complete.	Design completion anticipated January 2027; construction anticipated April 2027.
T19	El Charro / Arroyo Mocho Trail	**Design and Permitting Complete**	Design and permitting complete.	Construction anticipated summer 2027.

THIS PAGE LEFT INTENTIONALLY BLANK